

**PFC Project Status**  
**Puerto Rico Ports Authority**  
**(PFC Applications #1-6)**

Project #	Project Description	PFC Approvals				Status				
		PAYGO	Capital	Financing	Total	Current State	Project % Complete	% of Capital/ PAYGO Used	Comments	Next Steps for PFCs
PFC #1	Completed and Closed out				35,701,298					
PFC #2	Completed and Closed out				10,167,179					
03-001	Second Westerly Crossfield Taxiway	-	2,909,490	3,598,509	6,507,999	Complete	100%			Amend & Close
03-002	Terminal B Expansion and Improvement	-	27,590,937	34,124,961	61,715,898	Complete	100%			Close Out
04-001	Acquire Two Runway Sweepers	70,000	-	-	70,000	Complete	100%			Close Out
04-002	BQN RWY 8/26 Reconstruction (Final Design)	20,000	-	-	20,000	Complete	100%			Close Out
04-003	BQN Computer Controller Access System	94,469	-	-	94,469	Complete	100%			Close Out
04-004	Installation of AWOS	30,000	-	-	30,000	Complete	100%			Close Out
04-005	BQN RWY 8/26 Reconstruction (Preliminary Design)	20,000	-	-	20,000	Complete	100%			Close Out
04-006	BQN RWY 8/26 Reconstruction	-	-	-	-	Withdrawn				
04-007	BQN_RELOCATION TAXIWAY A	663,000	-	-	663,000	Complete	100%			
04-008&9	CPX Widen RWY 13/31, Extend Taxiway, Construct Apron	-	217,301	200,586	417,887	Complete	100%			Close Out
04-010	SIU Widening Cargo Access Road	-	-	-	-	Withdrawn				
04-011	Y2K Comp. Controller Access System	594,069	-	-	594,069	Complete	100%			Close Out
04-012	RWY 26 Standard Safety Area (impose only)	-	-	-	-	Withdrawn				
04-013	SIU_ARFF & Security Guardhouse	775,000	-	-	775,000	Complete	100%			Close Out
04-014	SIU Design and Installation of Terminal Signage and Airfield Signage	200,000	-	-	200,000	Complete	100%			Close Out
04-015	SIU Extension Twy Sierra	-	-	-	-	Withdrawn				
04-016	SIU_SGA & TWY J	6,471,297	24,758,680	33,614,000	64,843,977	Complete	100%			Close Out
04-017	SIU Utilities Master Plan	35,000	-	-	35,000	Complete	100%			Close Out
04-018	SIU_EA	103,111	-	-	103,111	Complete	100%			Close Out
04-019	SIU_Dual Midfield Taxiway	2,621,665	-	-	2,621,665	On Hold			No longer necessary	On Hold
04-020	PSE Jaws of Life	2,295	-	-	2,295	Complete	100%			Close Out
04-021	PSE Runway Sweeper	14,000	-	-	14,000	Complete	100%			Close Out
04-022	PSE RWY 12 Safety Area Improvements	-	-	-	-	Withdrawn				
04-023	PSE Computer Controller Access System	60,019	-	-	60,019	Complete	100%			Close Out
04-024	PSE Airport Signage	28,000	-	-	28,000	Complete	100%			Close Out
04-025	PSE Loading Bridges	-	-	-	-	Withdrawn				
04-026	PSE_Reconstruct Runway and Taxiway Connectors	615,000	-	-	615,000	Complete	100%			Close Out
04-027	PSE_Reconstruct Twy Light System	200,000	-	-	200,000	Complete	100%			Close Out
04-028	PSE Terminal Apron Reconstruction	147,000	-	-	147,000	Complete	100%			Close Out
04-029	SIU_Dual Midfield Twy_Rehab Slabs N/S Twy	169,000	-	-	169,000	On Hold	20%		No longer necessary	On Hold
04-030	SIG_Development an Airport Layout Plan Including Property Map	15,000	-	-	15,000	In Progress	10%	0%	Commencing	
04-031	VQS_Obstruction Removal & Threshold Relocataion	477,270	-	-	477,270	Complete	100%			Close Out
04-032	X63_Design and Construct Apron	70,000	-	-	70,000	Complete	100%			Close Out
05-001	SIU_TSA Modifications	-	12,568,512	7,031,000	19,599,512	Complete	100%			Close Out
05-003	SIU_Embankment (1)	1,000,000	29,500,000	32,380,000	62,880,000	In Progress	20%	21%	Phase II may commence FY 2013	Notice to Proceed
05-004	RWY 8/26 Runway Safety Area Extension (2)	-	43,000,000	12,542,386	55,542,386	On Hold	0%	0%	Likely to commence CY 2012	Final Bids Due
05-005	SIU_Lighting System 8/26	3,055,138	-	-	3,055,138	Complete	100%			Close Out
05-006	SIU_Runway 10 / 28	80,548	43,935,928	42,603,000	86,619,476	Complete	100%			Close Out
05-007	SIU_Security Fencing	720,951	-	369,160	1,090,111	In Progress	2%	1%	Design from PFCs, construction from AIP	Just Commencing
05-008	SIU_Term A - Ph II	-	105,434,000	61,957,000	167,391,000	In Progress	99%	96%	Final Invoices pending	Complete Project
05-009	SIU_Mitigation Project	-	24,500,000	7,163,348	31,663,348	In Progress	98%	51%	Ongoing Monitoring for completion	Complete Project
05-010	SIU_CCTV	-	8,266,561	2,223,999	10,490,560	Complete	100%			Close Out
05-011	PRPA_DCTI	9,150	-	-	9,150	Complete	100%			Close Out
05-012	RVR Master Plan	25,000	-	-	25,000	Complete	100%			Close Out
05-013	Puerto Rico Interactive Aviation System Plan	32,500	-	-	32,500	Complete	100%			Close Out
05-015	BQN RWY 8/26 Pavement Overlay	-	32,000,000	8,638,397	40,638,397	Complete	100%	7%	Project reduced to \$2.2m.	Amend and Close Out
06-001	PFC Application Development	100,000	-	-	100,000	Complete	100%			Close Out
06-002	RVR Terminal Facility Construction Phase 0	-	7,239,056	9,827,966	17,067,022	Complete	100%			Close Out
06-003	RVR Airfield Signage Rehabilitation	-	25,823	34,729	60,552	Complete	100%			Close Out
06-004	RVR Taxiway Lighting System Rehabilitation	-	795,551	1,079,699	1,875,250	Complete	100%			Close Out
06-005	RVR RWY 7/25 and Taxiways Pavement Rehabilitation	-	99,413	135,186	234,599	Complete	100%			Close Out
06-006	RVR Airfield Markings	-	159,373	216,356	375,729	Complete	100%			Close Out